

Tentative Corps Outage Schedule for CY 2022

Start Date	End Date	Project	Unit #	Description
17-Oct-22	04-Nov-22	BB	7	Unit Maintenance
09-Nov-22	09-Nov-22	FR	3	Voith wicket gate linkage testing / remove sensors
09-Nov-22	09-Nov-22	OA	2	Unit 2 Black Start
14-Nov-22	17-Nov-22	BB	8	Unit Inspection (Approved)
14-Nov-22	23-Nov-22	FR	7	Unit Inspection, HDC shaft alignment check
TBD	TBD	BB	1 thru 8	BB Depressing Air Compressor Replacement Placeholder (Condense Operations Impac
28-Nov-22	22-Dec-22	GP	3	Unit #3 Annual Maintenance outage
12-Dec-22	12-Dec-22	GA	2	Black Start Exercise
29-Dec-22	27-Jun-23	GA	Intake	Penstock Gate pin repair

Tentative Corps Outage Schedule for CY 2023

Start Date	End Date	Project	Unit #	Description
29-Dec-22	27-Jun-23	GA	Intake	Penstock Gate pin repair
09-Jan-23	09-Feb-23	GP	2	Unit #2 Annual Maintenance outage
13-Feb-23	16-Feb-23	FR	8	Unit Inspection
13-Feb-23	16-Mar-23	GP	1	Unit #1 Annual Maintenance outage
20-Feb-23	27-Mar-23	GP	1	Unit 1 Piping Replacement
21-Feb-23	16-Mar-23	FR	4	Unit Inspection, 14" Raw water strainer replacement
21-Feb-23	07-Mar-23	GA	4	Exciter Controls / Gen Handrails * President's Day Feb 20
27-Feb-23	02-Mar-23	BB	1	Unit Inspection
27-Feb-23	25-May-23	OA	1	P/H line 1 Replacement: Requires 1 week 115KV Main bus outage, 3 week total outage
27-Feb-23	30-Mar-23	OA	3	Unit 3 Maint, Cavitation repair, MCC contract
06-Mar-23	24-Mar-23	FP	1	Annual Maintenance
08-Mar-23	22-Mar-23	GA	3	Exciter Controls / Gen Handrails
13-Mar-23	30-Mar-23	BB	2	Unit Maintenance (Schedule deprndent on Strainer Replacement)
13-Mar-23	03-Apr-23	OA	2	Unit 2 Inspection MCC contract (duel outage 2/3)
13-Mar-23	11-May-23	OA	1 thru 7	Units 1-7 rolling outage. Zebra mussel equipment installation Sequence is 3,2,1,4,5,6,7
20-Mar-23	23-Mar-23	FR	3	Unit Inspection
23-Mar-23	06-Apr-23	GA	2	Exciter Controls / Gen Handrails
27-Mar-23	27-Apr-23	FR	1&2	Unit 1 inspect, Unit 2 Maint, GSU A bus cleaning, painting, 14" Raw water strainer replac
03-Apr-23	21-Apr-23	FP	3	Annual Maintenance
03-Apr-23	04-May-23	OA	1	Unit 1 Inspection MCC contract
10-Apr-23	16-May-23	GP	2	Unit 2 Piping Replacement
17-Apr-23	27-Apr-23	BB	7	Unit Inspection (Schedule deprndent on Strainer Replacement)
17-Apr-23	01-May-23	GA	5	Exciter Controls / Gen Handrails / Unit Maintenance (Crane Contract Determines Unwate
01-May-23	18-May-23	BB	4	Unit Maintenance (Schedule deprndent on Strainer Replacement)
01-May-23	19-May-23	FP	2	Annual Maintenance
01-May-23	28-Jul-23	FR	5&6	GSU replacement - C Bank, Unit Inspect 5&6, Sync PT replace, 14" Raw water strainer r
01-May-23	04-May-23	GP	1,2,3	Rolling outage unit 1,2,3 to clean debris from intake
02-May-23	16-May-23	GA	1	Exciter Controls / Gen Handrails / Unit Maint. / Draft Tube Leak Repair OT (Need TMP) (
08-May-23	11-May-23	BB	1 thru 8	No Scheduled Doble Testing - 2023 Time Slot Reserved
08-May-23	25-May-23	OA	1,2,3	New Tailrace stoplog testing and installation
13-May-23	13-May-23	BB	3-4	Unit 3 Black Start (Units 3-4 Paired Outages Required)
15-May-23	15-May-23	GA	1 thru 5	Zero Releases for Gate Pier Inspections/Repair Project Scoping
22-May-23	02-Jun-23	FP	1,2,3	Tunnel Outage to plug flow test taps due to failure
29-May-23	15-Jun-23	BB	1-8	Intake Gate Maintenance/Structural Inspections - Routine "C" Gates (May be moved) N
05-Jun-23	12-Jun-23	GA	1 thru 5	Rolling Outages for Dynamic Ratings Upgrades
26-Jun-23	20-Jul-23	BB	N/A	Spillway Gate 1-8 Maintenance (No outages reqd)
01-Jul-23	01-Sep-23	GA	Intake	Aux Crane Rehab *Out of commission
31-Jul-23	27-Oct-23	FR	7&8	GSU replacement - D Bank, Unit Maint 7&8, Sync PT replace, 14" Raw water strainer rep
21-Aug-23	24-Aug-23	GA	1 thru 5	Doble Test GSU Transformers
30-Aug-23	30-Oct-23	GA	Lines	Functional Testing of Transmission and Bus Relays
04-Sep-23	05-Oct-23	OA	5	Unit 5 Maintenance, MCC contract, Cavitation repair, Thrust bearing split line torque
11-Sep-23	14-Sep-23	BB	3	Unit Inspection
11-Sep-23	29-Sep-23	FP	4	Annual Maint.& Doble Test Unit Transformer
11-Sep-23	21-Sep-23	GA	3	Unit Maintenance, Possible Cancellation?
18-Sep-23	05-Oct-23	BB	6	Unit Maintenance
18-Sep-23	05-Oct-23	OA	4	Unit 4 MCC contract (Duel Outage 4/5)
25-Sep-23	05-Oct-23	GA	4	Unit Maintenance, Possible Cancellation?
02-Oct-23	13-Oct-23	FP	Swd#2	Doble AT2 and Functional Test Swd #2
02-Oct-23	02-Oct-23	OA	3	Unit 3 Black Start
02-Oct-23	07-Dec-23	OA	AT1 and AT2	Rewire auto transformer 1 and 2, breakers 1562, 1566, 2082, 2182, 2282

Tentative Corps Outage Schedule for CY 2023

Start Date	End Date	Project	Unit #	Description
09-Oct-23	09-Nov-23	OA	7	Unit 7 Inspection, MCC contract, Thrust bearing split line torque
16-Oct-23	19-Oct-23	BB	5	Unit Inspection
16-Oct-23	03-Nov-23	FP	5	Annual Maint.& Doble Test Unit Transformer
23-Oct-23	09-Nov-23	OA	6	Unit 6 Maintenance, Cavitation repair, Thrust bearing split line torque, MCC contract (Du
30-Oct-23	16-Nov-23	BB	8	Unit Maintenance
02-Nov-23	02-Nov-23	GA	1	Black Start Exercise
13-Nov-23	30-Dec-23	GP	1	Unit 1 Cooler Replacement

Tentative Corps Outage Schedule for CY 2024

Start Date	End Date	Project	Unit #	Description
02-Jan-24	15-Feb-24	GP	2	Unit 2 Cooler Replacement
05-Feb-24	15-Feb-24	FR	4	Unit Maintenance
15-Feb-24	10-May-24	GP	3	Unit 3 Cooler-Piping Replacement
26-Feb-24	29-Feb-24	FR	2	Unit Inspection
26-Feb-24	14-Mar-24	BB	1	Unit Maintenance
26-Feb-24	07-Mar-24	OA	1	Unit 1 Inspection
04-Mar-24	14-Mar-24	FR	3	Unit Maintenance
04-Mar-24	30-May-24	OA		Switchyard disconnect replacement, 67 disconnects total
11-Mar-24	29-Mar-24	FP	1	Annual Maintenance
18-Mar-24	28-Mar-24	OA	3	Unit 3 Inspection
25-Mar-24	28-Mar-24	FR	1	Unit Inspection (inspect instead of maint. due to MUR next year)
25-Mar-24	28-Mar-24	BB	2	Unit Inspection
01-Apr-24	11-Apr-24	FR	5	Unit Maintenance
01-Apr-24	11-Apr-24	GA	5	Unit Maintenance, Gen Protective Relay Replacement,
08-Apr-24	25-Apr-24	BB	3	Unit Maintenance
08-Apr-24	25-Apr-24	OA	5	Unit 5 Maintenance
08-Apr-24	26-Apr-24	FP	3	Annual Maintenance
15-Apr-24	25-Apr-24	GA	2	Unit Maintenance, Gen Protective Relay Replacement
29-Apr-24	02-May-24	GP	1,2,3	Rolling outage unit 1,2,3 to clean debris from intake
29-Apr-24	27-Oct-25	FR	6	Unit 6 Major Rehab
06-May-24	09-May-24	BB	4	Unit Inspection
06-May-24	23-May-24	OA	7	Unit 7 Maintenance
06-May-24	24-May-24	FP	2	Annual Maintenance
20-May-24	06-Jun-24	BB	1-8	Intake Gate Maintenance/Structural Inspections - Routine "A" Gates (May be moved)
03-Jun-24	14-Jun-24	FP	Swd #1	KV7A Doble and Funtional Test
15-Jul-24	25-Jul-24	BB	N/A	Spillway Gate 1-8 Maintenance (No outages reqd)
13-Aug-24	13-Aug-24	BB	3-4	Black Start Tabletop (No outages reqd)
01-Sep-24	31-Oct-24	GA	Lines	Functional Testing of Transmission and Bus Relays
03-Sep-24	18-Sep-24	GA	ROLLING	Rolling Outages U1-5 for GSU Oil Processing? (Possible Cancellation, To Be Done In-
09-Sep-24	26-Sep-24	BB	5	Unit Maintenance
09-Sep-24	19-Sep-24	OA	2	Unit 2 Inspection
09-Sep-24	19-Sep-24	GA	3	Unit Maintenance, Gen Protective Relay Replacement
09-Sep-24	06-Dec-24	FP	PP2	Tunnel Outage for Butterfly Valve/Switchgear Replacement. Annual mainatenance conc
23-Sep-24	03-Oct-24	GA	1	Unit Maintenance, Gen Protective Relay Replacement
30-Sep-24	10-Oct-24	OA	6	Unit 6 Inspection
07-Oct-24	10-Oct-24	BB	6	Unit Inspection
07-Oct-24	17-Oct-24	GA	4	Unit Maintenance, Gen Protective Relay Replacement
21-Oct-24	07-Nov-24	BB	7	Unit Maintenance
21-Oct-24	07-Nov-24	OA	4	Unit 4 Maintenance
01-Nov-24	27-Nov-24	GP	3	Unit #3 Annual Maintenance outage
04-Nov-24	04-Nov-24	GA	2	Black Start Exercise
13-Nov-24	13-Nov-24	FR	1	Black Start Test -2 hour outage
18-Nov-24	21-Nov-24	FR	7	Unit Inspection
18-Nov-24	21-Nov-24	BB	8	Unit Inspection
02-Dec-24	05-Dec-24	FR	8	Unit Inspection

Tentative Corps Outage Schedule for CY 2025

Start Date	End Date	Project	Unit #	Description
29-Apr-24	27-Oct-25	FR	6	Unit 6 Major Rehab
13-Jan-25	16-Jan-25	FR	4	Unit Inspection
03-Feb-25	13-Feb-25	FR	2	Unit Maintenance
10-Feb-25	13-Mar-25	GP	2	Unit #2 Annual Maintenance outage
24-Feb-25	27-Feb-25	BB	1	Unit Inspection
24-Feb-25	06-Mar-25	OA	5	Unit 5 Inspection
03-Mar-25	06-Mar-25	FR	3	Unit Inspection
10-Mar-25	27-Mar-25	BB	2	Unit Maintenance
10-Mar-25	28-Mar-25	FP	1	Annual Maintenance
10-Mar-25	29-Aug-25	FP	PP1	15 KV Switchgear Replacement (Palceholder construction schedule unknown)
17-Mar-25	17-Apr-25	GP	1	Unit #1 Annual Maintenance outage
17-Mar-25	27-Mar-25	OA	7	Unit 7 Inspection
07-Apr-25	10-Apr-25	FR	5	Unit Inspection
07-Apr-25	10-Apr-25	BB	3	Unit Inspection
07-Apr-25	24-Apr-25	OA	1	Unit 1 Maintenance
07-Apr-25	17-Apr-25	GA	5	Unit Maintenance/Penstock Rocker Paint/Repair?
07-Apr-25	25-Apr-25	FP	3	Annual Maintenance
21-Apr-25	08-May-25	BB	4	Unit Maintenance
21-Apr-25	01-May-25	GA	2	Unit Maintenance/Penstock Rocker Paint/Repair?
05-May-25	09-May-25	GP	1,2,3	Rolling outage unit 1,2,3 to clean debris from intake
05-May-25	22-May-25	OA	3	Unit 3 Maintenance
05-May-25	23-May-25	FP	2	Annual Maintenance
12-May-25	22-May-25	BB	1 thru 8	Doble Testing (2 Day Outages required per Transformer)
20-May-25	05-Jun-25	BB	1 thru 8	Intake Gate Maintenance/Structural Inspections - Routine "B" Gates (May be moved)
09-Jun-25	13-Jun-25	FP	Swd #1	Doble KY4A and Functional Test Swd #1
11-Jun-25	11-Jun-25	BB	3 and 4	Unit 4 Black Start (Units 3-4 Paired Outages Required)
23-Jun-25	27-Jun-25	FP	Swd #1	Doble KZ2A and Functional Test Swd #1
14-Jul-25	24-Jul-25	BB	N/A	Spillway Gate 1-8 Maintenance (No outages reqd)
01-Sep-25	31-Oct-25	GA	Lines	Functional Testing of Transmission and Bus Relays
08-Sep-25	25-Sep-25	OA	2	Unit 2 Maintenance
09-Sep-25	19-Sep-25	GA	3	Unit Maintenance/Penstock Rocker Paint/Repair?
15-Sep-25	19-Sep-25	BB	5	Unit Inspection
22-Sep-25	09-Oct-25	BB	6	Unit Maintenance
22-Sep-25	02-Oct-25	GA	1	Unit Maintenance/Penstock Rocker Paint/Repair?
22-Sep-25	10-Oct-25	FP	4	Annual Maintenance
29-Sep-25	16-Oct-25	OA	6	Unit 6 Maintenance
06-Oct-25	17-Oct-25	GA	4	Unit Maintenance/Penstock Rocker Paint/Repair?
20-Oct-25	23-Oct-25	BB	7	Unit Inspection
20-Oct-25	30-Oct-25	OA	4	Unit 4 Inspection
20-Oct-25	07-Nov-25	FP	5	Annual Maintenance
31-Oct-25	25-Jan-27	FR	1	Unit 1 Major Rehab
03-Nov-25	04-Dec-25	GP	3	Unit #3 Annual Maintenance outage
03-Nov-25	20-Nov-25	BB	8	Unit Maintenance
03-Nov-25	03-Nov-25	GA	2	Black Start Exercise
18-Nov-25	18-Nov-25	FR	2	Black Start Test -2 hour outage
01-Dec-25	11-Dec-25	FR	7	Unit Maintenance

Tentative Corps Outage Schedule for CY 2026

Start Date	End Date	Project	Unit #	Description
31-Oct-25	25-Jan-27	FR	1	Unit 1 Major Rehab
05-Jan-26	15-Jan-26	FR	8	Unit Maintenance
02-Feb-26	12-Feb-26	FR	4	Unit Maintenance
09-Feb-26	12-Mar-26	GP	2	Unit #2 Annual Maintenance outage
23-Feb-26	26-Feb-26	FR	2	Unit Inspection
23-Feb-26	12-Mar-26	BB	1	Unit Maintenance
02-Mar-26	19-Mar-26	OA	5	Unit 5 Maintenance
09-Mar-26	19-Mar-26	FR	3	Unit Maintenance
09-Mar-26	27-Mar-26	FP	1	Annual Maintenance
16-Mar-26	16-Apr-26	GP	1	Unit #1 Annual Maintenance outage
23-Mar-26	26-Mar-26	BB	2	Unit Inspection
23-Mar-26	09-Apr-26	OA	7	Unit 7 Maintenance
06-Apr-26	23-Apr-26	BB	3	Unit Maintenance
06-Apr-26	16-Apr-26	GA	5	Unit Maintenance/Zebra Mussel Treatment Installation?
06-Apr-26	24-Apr-26	FP	3	Annual Maintenance
13-Apr-26	23-Apr-26	OA	1	Unit 1 Inspection
20-Apr-26	30-Apr-26	GA	2	Unit Maintenance/Zebra Mussel Treatment Installation?
27-Apr-26	07-May-26	OA	3	Unit 3 Inspection
04-May-26	08-May-26	GP	1,2,3	Rolling outage unit 1,2,3 to clean debris from intake
04-May-26	07-May-26	BB	4	Unit Inspection
04-May-26	22-May-26	FP	2	Annual Maintenance
11-May-26	21-May-26	BB	1 thru 8	No Scheduled Doble Testing - 2026 Time Slot Reserved
26-May-26	11-Jun-26	BB	1 thru 8	Intake Gate Maint/Struct Inspect - Routine "C" Gates (May be moved) No Outages
03-Jun-26	03-Jun-26	BB	3 and 4	Unit 3 Black Start (Units 3-4 Paired Outages Required)
25-Jun-26	30-Aug-27	FR	5	Unit 5 Major Rehab
13-Jul-26	23-Jul-26	BB	N/A	Spillway Gate 1-8 Maintenance (No outages reqd)
01-Sep-26	31-Oct-26	GA	Lines	Functional Testing of Transmission and Bus Relays
07-Sep-26	17-Sep-26	GA	3	Unit Maintenance/Zebra Mussel Treatment Tie-In?
14-Sep-26	01-Oct-26	BB	5	Unit Maintenance
14-Sep-26	18-Sep-26	FP	Swd #1	T-5 Doble and Funtional Test
21-Sep-26	08-Oct-26	OA	2	Unit 2 Inspection
21-Sep-26	01-Oct-26	GA	1	Unit Maintenance/Zebra Mussel Treatment Tie-In?
21-Sep-26	09-Oct-26	FP	4	Annual Maintenance
05-Oct-26	08-Oct-26	BB	6	Unit Inspection
05-Oct-26	15-Oct-26	GA	4	Unit Maintenance/Zebra Mussel Treatment Tie-In?
12-Oct-26	22-Oct-26	OA	6	Unit 6 Inspection
19-Oct-26	29-Oct-26	FR	6	Unit Maintenance / MUR warranty inspection
19-Oct-26	05-Nov-26	BB	7	Unit Maintenance
19-Oct-26	06-Nov-26	FP	5	Annual Maintenance
26-Oct-26	12-Nov-26	OA	4	Unit 4 Maintenance
02-Nov-26	04-Dec-26	GP	3	Unit #3 Annual Maintenance outage
02-Nov-26	02-Nov-26	GA	2	Black Start Exercise
16-Nov-26	19-Nov-26	BB	8	Unit Inspection
30-Nov-26	03-Dec-26	FR	7	Unit Inspection
07-Dec-26	10-Dec-26	FR	8	Unit Inspection